

EWP PRE-START CHECKLIST

Machine Type	Cherry Picker MHP14AT	Date	
Operator Name		Signature	

Machine ID/ Plate			
Machine Make	Cherry Picker	Model	MHP14AT
Max SWL (kgs)	Inside: 215 kg	Outside: 215kg	
Max No. of people	Inside: 2	Outside: 2	
Side Force (N)	Inside: 400N	Outside: 400N	
Machine Weight	1750 kg (non Loaded)		
Rated for outside?	(circle one) Yes ✓ No		
Rated wind strength:	m/s = 12.5 M/S		

Visual Inspection	Status			
	OK ✓	NO x	N/A	Comments
Six Month Certificate - sighted and valid				
ID Plate & Warning Decals				
Logbook -sighted, readable, no outstanding faults				
Operators Manual - in pouch and readable.				
Anemometer / Wind Speed meter in pouch				
Engine	✓	x		
Radiator and coolant – full, no leaks, cap tight				
Oil Level- Check and ensure no visual leaks				
Fuel Tank – Level good, no leaks				
Electrical	✓	x		
Batteries – charged, clean, terminals secure				
Cables & harness – no wear or damage				
Electrical Machines – 3 month PAT tag				
Electrical Machines – Anti static strap in place				
Hydraulics	✓	x		
Hydraulic fluid level full				
Hydraulic hoses & rams – no sign of leaks				
Tyres	✓	x		
Solids / Foam filled / Pneumatic				
Rims / Wheels – damage, leaks, wheel nuts				
Base Control Station	✓	x		
Controls – move freely and proper operation				
Emergency Stop / Emergency Lower				
Stabilisers (if applicable)				

Structures	Status			
	OK ✓	NO ✗	N/A	Comments
Welds – chassis / mast / scissor or boom arms. All intact, no signs of damage or cracks				
Slide pads- In place and good condition				
Fasteners and pin retainers- in place and tight				
Platform Control Station	✓	✗	N/A	Comments
Guardrail System operational				
Anchor points clearly visible & no damage				
Platform Door / Gate- closes securely & freely				
Controls- all move freely and correctly				
Emergency Stop & Emergency Lower operational				
Horn- Sounds when activated				
Flashing Light- Proper operation				
Motion Alarm- Sounds when machine is driven				
Stabilisers (if applicable)- proper operation and levels correctly				
Additional Notes or Comments				

Disclaimer: This information provided above is general in nature. It is not possible to cover every conceivable situation you can face when using our equipment. While every effort has been made to summarise the important Pre-start information and Health and Safety information for the safe use of equipment, Upper Hutt Hire Ltd shall not be liable in any way for any reliance by any person or entity on the accuracy of information or data contained in this document. Always exercise care and use your common sense. Avoid all situations which you consider to be beyond your capability. If you still feel uncertain about prestart parameters or operating procedures after reading this checklist, the owner's manual and any other supporting literature such as Worksafe guidelines, you should consult an expert before continuing.